

N17/N18 Gort - Tuam PPP Scheme

Construction update and engineering challenges



TII Annual Conference 28-29 September 2016

Presented by Obey Mhondera & Stuart Nicol



Comhairle Chontae na Gaillimha
Galway County Council




JACOBS[®]

www.jacobs.com | worldwide

M17/M18 Gort to Tuam – Scheme Combined

Total Length
57km



Procurement & Construction Programme

- Start of Tender - June 2009
- Financial Close & DirectRoute Tuam Ltd appointed - April 2014
- Mobilisation, Advance Work & Detailed Design - April-Dec 2014
- Construction Start - January 2015
- Open to traffic - Q3 2017
- Construction Completion - Q1 2018

PPP Model

- 25 year concession period (2018-2043)
- Private sector designs, builds, finances and operates (incl. maintenance) the Project Road
- Private sector funds construction
- PPP Co. receives availability payments over 25 years
- Road returns to public sector with prescribed residual life


PPP Co. Refinancing

- DirectRoute entered into a voluntary refinancing of the scheme which was concluded in early 2016.
- This refinancing is unique in Ireland. Refinancing normally occurs after construction when the Project is greatly de-risked from a lender's perspective.
- The Project originally closed in April 2014 at a time of relatively high debt pricing, reflective of the markets at the time in addition to the 'Ireland Inc' concerns around its financial crisis.

PPP Co. Refinancing

- TII benefitted from the refinancing gain in accordance with the terms of the sharing mechanics agreed in the original PPP Agreement.
- The refinancing demonstrates that investors have an appetite for well structured project finance opportunities in Ireland.

DTTAS Road Reclassification



Project Resourcing & Health and Safety

- 2,450,000 hours worked on site.
- 3,717 Site inductions.
- 776 personnel working on behalf of the PPP Co.
- 416 items of major plant on site.
- Reportable Accident Frequency Ratio is 0.16.
- Lost Time Injury [all lost time] Frequency Rate is 0.49.
- 2 reportable dangerous occurrences & 4 reportable injuries.

Key Scope Elements & Progress

- Structures
 - 53 Bridges - 75% complete
 - 51 Other Structures - 45% complete
- Peat Removal (250,000 m³) - 100% complete
- Rock Exc. & processing (2,000,000 m³) - 98% complete
- Cut Volume (4,500,000 m³) - 99% complete
- Fill Volume (3,000,000 m³) - 95% complete
- Pavement (550,000 Tonnes) - 40% complete

Progress

Rock Cut M17 Ch.18+300
Northern Section



Progress

Rock Processing
M18Ch.11+500
Southern Section



2016.06.27 08:09

Progress

Deck Pour OB161
M18 Ch.16+100
Southern Section



Progress



Annagh Hill
Junction OB125
M17Ch.12+500
Central Section

Progress

Placing CBM
M17Ch.3+900
Central Section



Progress

Placing Binder Layer
M18Ch.12+400
Southern Section



Progress

Safety Barrier Installation
M17Ch.14+750
Northern Section



2016.05.20 11:28

Progress

Median Barrier Installation
M17Ch.15+800
Northern Section



Progress



Structure OB114
M18Ch.11+400
Southern Section

Progress



Tuam Bypass
Northern Section

Progress



Gort Tie-In
M17Ch.26+600-Ch.25+200
Southern Section

Engineering Challenges – Project Scale



M6-M17-M18
Junction at
Rathmorrissy

Engineering Challenges – Soft Ground



Vertical
 Drainage



Surcharged
 Embankment



Settlement
 Graph

Engineering Challenges – Karst



M18Ch23+000
Southern Section
4th May 2016



M17Ch12+500
Central Section
10th August 2015



M17Ch18+100
Northern Section
11th February 2016

Engineering Challenges – Karst

OB89
Roevehagh

M18Ch8+900
Southern
Section



Engineering Challenges – Project Scale

Kerb Slot Drain Installation: M17Ch.4+250
Central Section



Engineering Challenges – Drainage

Attenuation Pond
M17Ch.14+600
Northern Section



Engineering Challenges – Flooding



M18Ch.22+500 to Ch23+000
Southern Section
10th February 2016

Engineering Challenges – Project Scale

M17Ch.20+200 to Ch21+700
Southern Section
27th December 2015




Engineering Challenges – Flooding

- November 2009 Event
 - 25 days of rain
 - 450mm of accumulated depth of rain
 - In excess of a 1 in 1000 year event
- December 2015/January 2016 Event
 - 40 days of rain
 - 500mm of accumulated depth of rain
 - In excess of a 1 in 1000 year event



Engineering Challenges – Flooding



Slieve Aughty
Catchment Area
South Galway

Engineering Challenges – Flooding

Dunkellin River Bridge UB100 : Southern Section



11th December 2015



24th August 2016

Engineering Challenges – Flooding

Abbert River Bridge UB146



11th December 2015



24th August 2016

Engineering Challenges – Flooding

Grange River Bridge UB194



11th December 2015



5th August 2016

Engineering Challenges – Flooding

Ballymaquiff M18Ch.20+700 to 21+000



11th December 2015



24th August 2016

Engineering Challenges – Flooding

- The Construction Requirements include;
 - 9km of free draining embankments 0.5m above flood levels.
 - Minimum vertical alignment requirements.
 - Flood Alleviation Culverts.
 - Ponds bunded to protect from flood waters.
 - Bridge set-backs for flood clearance.

Concluding Remarks

- Tremendous progress being achieved on the N17N18 PPP Scheme
- Do extraordinary flooding events point to climate change?
- What is TII's Response to Climate Change?
 - ✓ TII Strategy for Adapting Climate Change on Ireland's Light Rail and National Road Network(Jan 2016)
 - ✓ Incorporating climate change effects in Standards
 - ✓ Flood Mapping Tool
 - ✓ CEDR Research Programme (s)